LAND MANAGEMENT UNIT NO. 7

DIPPING VATS

7-1 Jeddito Dipping Vat
110° 00' x 36° 00' - 7-1/2" W x 15-3/8" S
Five working pens with chute leading up to 60' x24" concrete vat. Two drain pens 15' x 40' each. Three holding pens. One boiler and one mixing vat.
The water is piped from spring near by 7-H-32. Everything is in fair shape and no work is recommended at present time.

7-2 Comah Dipping Vat
110° 15' x 35° 45' - 9-3/8" W x 15-1/8" S
Two circular working pens with a chute leading around outside, two chutes leading into logging pen, 8' x 8'. 45' x 5' x 2' concrete vat. Two drain pens with 210 square ft. each. Two holding pens. One 5,000 gallon open galvanized vat over concrete furnace. Rock and concrete well 7' x 12' x 7' with open top. Hand pump and engine combined. The water is pumped into dipping vat and mixing vat. All material is new. Range very poor around and south of vat.
No work recommended.

7-3 Dillon Dipping Vat
110° 15' x 35° 30' - 6-1/8" W x 8-3/8" S
There are eight pens for working sheep before they are driven into vat, all out of No. 9 wire. Chute leading directly into 60' x 5' x 24" concrete vat. Two drain pens with 378 square ft. in each pen. Two holding pens. One boiler and one 10,000 gallon galvanized water storage tank. One 5,000 gallon mixing vat over concrete furnace. Water furnished from windmill H-92. The range is very poor, almost barren.
No work recommended.

7-4 Indian Wells Dipping Vat
110° 00' x 35 30' - 6' W x 8-7/8" S
20' x 24' x 10' open top concrete water storage tank. Four working pens with circular pen and chute around outside. Chutes running into 60' x 5' x 24" concrete vat. Two drain pens with 270 square ft. each. Two holding pens. One 5,000 gallon mixing and heating vat on concrete furnace. Water furnished from H-151 Spring. Range poor in vicinity of vat.
No work recommended.

WR 5565