DEPARTMENT OF THE INTERIOR.
U. S. Indian Irrigation Service.
District No. 5.

PROJECT SUMMARY?
November 24, 1922

* * * * * * * * * * * * *

Place or project Marsh Pass
Reservation Western Navajo State Arizona
County Navajo Railroads on or near A.T. & S.F.
Railroad Stations Flagstaff, about 125 miles
Av. Elevation, project 5800 Av el. watershed 6800
Av. Rainfall, project 7 to 8 in. Range of temp. -10 to plus 10
Source water supply Laguna Creek
Area drainage basin 175 miles Annual runoff

WORK DONE AND RESULTS:

This projects consists of a diversion dam across Laguna Creek and a canal to turn the water to land near the school and further down the valley. There are about 1000 acres of land under the ditch. No use has been made of the project since its completion; this was the subject of a separate communication to Supervisor Brandon.

Future needs:

No future work

Expenditures including amounts in Pub. Doc. 1268, June 30, 1914. 60797.29

Total amount expended to June 30, 19 $
Deduct for maintenance and operation, $
Net project costs, $

F. W. 1979